

Activity ID	Predecessors	Successors	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	July 2017							August 2017					September 2017				October 2017		
										25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15		
Crow Wing County CSAH 48				33	33	0%	17-Jul-17	30-Aug-17	0	30-Aug-17, Crow Wing County CSAH 48																		
Project Milestones				33	33	0%	17-Jul-17	30-Aug-17	0	30-Aug-17, Project Milestones																		
M1000		A1000, A	Project Start	0	0	0%	17-Jul-17		6	Project Start																		
M1010	A1200		Project Finish	0	0	0%		30-Aug-17	0	Project Finish																		
Project Activities				33	33	0%	17-Jul-17	30-Aug-17	0	30-Aug-17, Project Activities																		
A1000	M1000	A1020	Traffic Control	1	1	0%	17-Jul-17	17-Jul-17	6	Traffic Control																		
A1010	M1000	A1080	Erosion Control	1	1	0%	17-Jul-17	17-Jul-17	10	Erosion Control																		
A1020	A1000	A1030	Removals for Knollwood Drive ADA	1	1	0%	18-Jul-17	18-Jul-17	6	Removals for Knollwood Drive ADA																		
A1030	A1020	A1040	Electrical Rough In at Knollwood Drive	2	2	0%	19-Jul-17	20-Jul-17	6	Electrical Rough In at Knollwood Drive																		
A1040	A1030	A1050	Concrete ADA Work at Knollwood Drive	3	3	0%	21-Jul-17	25-Jul-17	6	Concrete ADA Work at Knollwood Drive																		
A1050	A1040	A1060	Finish Electrical Work at Knollwood Drive	5	5	0%	26-Jul-17	01-Aug-17	6	Finish Electrical Work at Knollwood Drive																		
A1060	A1050	A1160	Loop Detectors at CSAH 48 and TH 371 Intersection	5	5	0%	02-Aug-17	08-Aug-17	6	Loop Detectors at CSAH 48 and TH 371 Intersection																		
A1070	M1000	A1080	Detour CSAH 48 (Foley Road to TH 210)	1	1	0%	31-Jul-17*	31-Jul-17	0	Detour CSAH 48 (Foley Road to TH 210)																		
A1080	A1010, A107	A1090	Removals and Clear & Grub	1	1	0%	01-Aug-17	01-Aug-17	0	Removals and Clear & Grub																		
A1090	A1080	A1100	Grade Stormwater Ponds, Trail, and Turn Lane	3	3	0%	02-Aug-17	04-Aug-17	0	Grade Stormwater Ponds, Trail, and Turn Lane																		
A1100	A1090	A1110, A1	Reclaim Bituminous Pavement	1	1	0%	07-Aug-17	07-Aug-17	0	Reclaim Bituminous Pavement																		
A1110	A1100	A1130	Storm Sewer	1	1	0%	08-Aug-17	08-Aug-17	1	Storm Sewer																		
A1120	A1100	A1130	Electrical Work (CSAH 48 & TH 210)	2	2	0%	08-Aug-17	09-Aug-17	0	Electrical Work (CSAH 48 & TH 210)																		
A1130	A1110, A112	A1140	Concrete Work (Foley Road to TH 210)	3	3	0%	10-Aug-17	14-Aug-17	0	Concrete Work (Foley Road to TH 210)																		
A1140	A1130	A1150	Final Shape (Foley Road to TH 210)	1	1	0%	15-Aug-17	15-Aug-17	0	Final Shape (Foley Road to TH 210)																		
A1150	A1140	A1160	Pave Bituminous Base Course and Bit Trail	1	1	0%	16-Aug-17	16-Aug-17	0	Pave Bituminous Base Course and Bit Trail																		
A1160	A1060, A115	A1170	Bituminous Mill and Fill	2	2	0%	17-Aug-17	18-Aug-17	0	Bituminous Mill and Fill																		
A1170	A1160	A1180	Bituminous Wear Course	3	3	0%	21-Aug-17	23-Aug-17	0	Bituminous Wear Course																		
A1180	A1170	A1190	Aggregate Shouldering	1	1	0%	24-Aug-17	24-Aug-17	0	Aggregate Shouldering																		
A1190	A1180	A1200	Install Signage & Mailboxes	2	2	0%	25-Aug-17	28-Aug-17	0	Install Signage & Mailboxes																		
A1200	A1190	M1010	Pavement Markings	2	2	0%	29-Aug-17	30-Aug-17	0	Pavement Markings																		

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone